

25) **Cost Increase of Services to Design, Fabricate and Deliver a Storage Pavilion for the City Corporate Yard (CIP Project #Z20024)**

Authorize an additional \$19,132.08 for the inflation cost for the purchase of Services to Design, Fabricate and Delivery of a Storage Pavilion from Braemar Fabricating Systems (CIP Project #Z20024).



Delivery Confirmation

925 W. Kenyon Ave, Suite 6, Englewood, Colorado 80110

Tel: (303) 788-9991 – Fax: (303) 788-9996

3149 Haldimand Road 9, York, Ontario N0A 1R0

Tel: (905) 772-1462 – Fax: (905) 772-1533

<http://www.braemarbuildings.com>

Job Number: T21-299

Customer Name:	City of Lake Elsinore	Ship to:	Lake Elsinore Pavilion
Contact:	Gus Papagolos	Contact:	Gus Papagolos
Address:	130 S. Main St.	Address:	521 N. Langstaff St.
City / State / Zip:	Lake Elsinore, CA 92562	City / Prov. / P.C.	Lake Elsinore, CA 92530
Tel.: 951-764-2417	Fax:	Tel.: 951-764-2417	Fax:

Note:

Shipping and delivery is subject to the terms and conditions as set forth in the Purchase Order and Limited Warranty.

Delivery:

2 trucks building components

Your building has been scheduled for fabrication and will deliver: **Thursday January 5, 2023**

Braemar Building Systems will be in contact with you to notify you of the anticipated date of shipment arrival. The driver may also contact you prior to arrival for specific instructions or directions to the site. It is the responsibility of the Buyer to unload the material, and in most cases a forklift is required (or other equipment). Contact Braemar Building Systems if you need specific information regarding weight, dimensions, etc.

It is the Buyer's responsibility to inventory the material as it is unloaded. The driver will provide you with construction drawings and inventory instructions. Any damaged materials must be noted on the driver's Bill of Lading. Failure to note damages or report shortages within 3 days will result in denial of all claims. Please call 1-866-382-5115 if you have any questions regarding your shipment.

The following outlines the outstanding balance owed on your building which can be paid by either prepaying the amount to Braemar Building Systems, or when the building arrives on site. If terms other than C.O.D. with certified funds were arranged at the time of sale, they should already be reflected below. Please make all cheques payable to Braemar Building Systems. No materials will be unloaded until the driver receives your cheque.

Original Contract Amount :	\$149,418.00
Sub-Total :	\$149,418.00
8.75% Tax:	\$13,074.08
Total :	\$162,492.08
Less Deposit :	\$29,883.60
Balance :	\$132,608.48
Terms of Payment :	Certified Funds on Delivery

This form must be signed and returned to Braemar Building Systems via FAX at (905) 772-1533 before your order will be shipped.

Signature: _____

Date: _____

Notify Braemar Building Systems immediately of any discrepancy